

Dales Park Pavilion Redevelopment Project



Project Status Update – August 2020

Unfortunately, due to the current Stage 4 co-vid19 restrictions, the construction team have determined they cannot maintain a safe working site that complies with the stage government guidelines. Therefore, Dura will cease works and close the site for the duration for the next 6 weeks.

Program

Status:

- Walk through with KDNA completed – minor questions raised
- Cladding exterior has been completed
- Installed electrical pillar at front of property
- Installed sub mains power to the building
- Screeding of floors completed in the bathrooms. Tiles have been delivered and are ready to be installed

Works anticipated:

- Closing of the first-floor roof
- Shark nose detailing around the perimeter of the roof
- Finish wall insulation
- Commence tiling in the bathrooms

Other Works

- Path completed

Overall progress



Assuming there are no further delays, practical completion of the pavilion is anticipated in early 2021. Completion of the Warm court and Landscaping - to be confirmed.

Progress Photos

